Area of works Produced by Kevin Zwolsman	/	11/09/2023	12/09/2023	3/09/2023	14/09/2023	1510912023 161	39/2013	18/09/2013	29/09/2023	20/09/2023	21/09/2023	22/09/2023	109/202 ³ 24/09/	15/09/2013	26/09/2023	21/09/2023	3/09/2023	9/09/2023 30	109/2023	2/20/20	3 3/10/202	3 4/10/2023	Shakaz	3 6/10/2022	1/120/25	
UQ BRISBANE PACKAGE- PACE BUILDING	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Monday	Tuesday	Wednesda	Thursday	Friday	Saturday	Monda	v Tuesdav	Wednesday	Thursday	Friday	Saturday	Mon	idav Tuesd	av Wedne	sday Thursda	av Frida	v Sature	av	FORECAST DATE FOR COMPLETION
Lecture Theatre COMPLETED														,												COMPLETED
Cornwall St Southern Blade/Fin COMPLETED																										COMPLETED
Cornwall St Main Entrance																										13/10/2023
Top level of scaffold removal (NOTE STAGED REMOVAL)																										
Cladding installation																								T		
High Level Glazing - Café Area																										13/10/2023
Structural Steel, Sub frame Installation - incl WPM																										
Aluminium frames installation																										
Glass install Level 8																										
Electrical lighting installation to glazing framework																										
Scaffold removal and reinstate curtain wall glass where ties removed																										
High Level Glazing - Small Balcony Area																										13/10/2023
Structural Steel, Sub frame Installation - incl WPM																										
Aluminmium frames installation																										
Glazing lift (purple shaded) and installation of glass																										
Electrical lighting installation to columns																										
Scaffold removal																					1					