



6/10/2023

Area of works

Produced by: Andrew Lincoln

	9/10/2023	10/10/2023	11/10/2023	12/10/2023	13/10/2023	14/10/2023	15/10/2023	16/10/2023	17/10/2023	18/10/2023	19/10/2023	20/10/2023	21/10/2023	22/10/2023	23/10/2023	24/10/2023	25/10/2023	26/10/2023	27/10/2023	28/10/2023	29/10/2023
	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday			
UQ BRISBANE PACKAGE- High St BUILDING																					
High St Façade																					
High St Main entry sign - remove and replace - Complete																					
Panel installation																					
High St Parapet - Complete																					
Silicone works - Complete																					
Scaffold dismantle- possible night works - Complete																					
Sunscreen Re-Install - Complete																					
Northern Blade wall panel and silicone work (driveway to be managed) Complete																					
Remove Hoarding			Remove Hoarding (Nightworks)																		
Gantry removal - Night works				Remove Gantry (Nightworks)																	
Level 4 Façade																					
High Street Sign installation - Complete																					
Courtyard Signage installation										Install Via EWP	Install Via EWP										
Level 4 parapet works including silicone - Complete																					
Level 4 Column works including silicone - Complete																					
Level 4 Parapet membrane seal - Complete																					
Level 4 Balcony Parapet works - Complete																					
Level 4 Balcony - Defects													Balcony defects	Balcony defects	Balcony defects						
Site clean and remediation	Site clean Remediat	Site clean Remediat	Site clean Remediation	Site clean Remediation	Site clean Remediat		Site clean Remediat	Site clean Remediat	Site clean Remediat								Site clean Remediat	Site clean Remediat			
High St Works Complete																					

FORECAST COMPLETION DATE = 27/10/2023