

## Area of works

Produced by Kevin Zwolsman

	9/10/2023	10/10/2023	11/10/2023	12/10/2023	13/10/2023	14/10/2023	15/10/2023	16/10/2023	17/10/2023	18/10/2023	19/10/2023	20/10/2023	21/10/2023	22/10/2023
	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday		Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	
<b>UQ BRISBANE PACKAGE- PACE BUILDING</b>														FORECAST TO COMPLETE
<b>Lecture Theatre COMPLETED</b>														FRIDAY THE 27TH OCTOBER
<b>Cornwall St Southern Blade/Fin COMPLETED</b>														
<b>Cornwall St Main Entrance</b>														
Cladding defects														
<b>High Level Glazing - Café Area</b>														
Glass install Level 8														
Electrical lighting (BT direction - pending variation approval)														
Scaffold removal and reinstate curtain wall glass where ties removed														
<b>High Level Glazing - Small Balcony Area</b>														
Aluminium frames installation														
Glass install														
Electrical lighting installation to columns (BT direction - pending variation approval)														
Scaffold removal and make good														
Shed Removal														