

**UQ High St - Lookahead (NIA 003)
issued 30/06/2023**

Legend:
ORANGE = Extent of
installed Gantry

PINK = Scaffold Access

BLUE = Stretcher stair
(Scaffold Access)



Works within Scaffold Zone:

- Panel Measure via scaffold will occur 3/7/23 to 4/7/23 - No impacts on stakeholders
- Removal of silicone from panels will occur 5/7/23 to 7/7/23 - No impacts to stakeholders
- Panel removal will occur from 10/7/23 to 14/7/23 - minor levels of noise to remove panels