

**UQ High St - Lookahead (NIA 004)  
issued 14/07/2023**

**Lecture Theatre Cladding**  
installation will continue from  
17/07/2023 to 21/7/2023 to all  
Elevations

**Level 6 Glazing**  
Scaffold to be installed  
18/7/23 to 28/7/23 for access  
to High Level Glazing works  
  
Danpalon Removal -  
24/07/23 to 28/07/23

**Level 6 Glazing (Small  
Balcony & Roof)**  
Scaffold to be installed 21/07/23  
to 28/07/23 for access to High  
Level Glazing works

**Cornwall Street Main  
Entrance**  
Scaffold install from  
24/07/23 to 28/07/23

**Cornwall Street  
Southern  
Blade/Fin  
- NO WORKS  
UPCOMING**

**Built Storage area**

