

UQ High St - Lookahead (NIA 005)
issued 28/07/2023

Lecture Theatre
Cladding installation complete,
minor finishing detailing to all
Elevations out of hours.

Level 6 Glazing
Scaffold to be installed
through to 4/8/23 for access
to High Level Glazing works

Danpalon Removal - 7/08/23
to 12/08/23

**Level 6 Glazing (Small
Balcony & Roof)**
Scaffold complete - investigation
works only through to 12/08/23

**Cornwall Street
Southern
Blade/Fin**
- Noisy prep
and panel install
from 31/07/23 -
7/08/23

Built Storage area

**Cornwall Street Main
Entrance**
Scaffold install from 3/08/23.
Glass awning removal after
hours 31/07/23.

