

**UQ PACE - Lookahead (NIA 006)**  
issued 11/08/2023

**Lecture Theatre Complete,**  
minor defects remain - all works  
out of hours.

**Level 6 Glazing**  
Scaffold complete  
High Level Glazing works  
commencing including  
Danpalon Removal  
-14/08/2023 to 26/08/2023  
**Completion due 5/10/23**

**Level 6 Glazing (Small  
Balcony & Roof)**  
Scaffold complete -High Level  
Glazing works commencing  
including Danpalon Removal  
-14/08/2023 to 26/08/2023  
**Completion due 5/10/23**

**Cornwall Street  
Southern  
Blade/Fin**  
- Complete -  
only minor  
defects remain.

**Built Storage area**

**Cornwall Street Main  
Entrance**  
Scaffold install complete -  
panel removal and  
replacement from  
-14/08/2023 to 26/08/202.  
**Completion due 10/10/23**

