

Area of works

Produced by Kevin Zwolsman

	28/08/2023	29/08/2023	30/08/2023	31/08/2023	1/09/2023	2/09/2023	3/09/2023	4/09/2023	5/09/2023	6/09/2023	7/09/2023	8/09/2023	9/09/2023	10/09/2023	11/09/2023	12/09/2023	13/09/2023	14/09/2023	15/09/2023	16/09/2023	17/09/2023	18/09/2023	19/09/2023	20/09/2023	21/09/2023	22/09/2023	23/09/2023	24/09/2023		
	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday		Monday	Tuesday	Wednesday	Thursday	Friday	Saturday		Monday	Tuesday	Wednesday	Thursday	Friday	Saturday		Monday	Tuesday	Wednesday	Thursday	Friday	Saturday			
UQ BRISBANE PACKAGE- PACE BUILDING																														
Lecture Theatre COMPLETED																														
Cornwall St Main Entrance																														
Cladding Removal & substrate preparation	Yellow	Yellow	Yellow	Yellow	Yellow																									
Cladding installation			Yellow	Yellow	Yellow			Yellow	Yellow	Yellow	Yellow	Yellow			Yellow	Yellow	Yellow	Yellow	Yellow											2-Oct-23
Feature steel reinstall at high level																														
Cornwall St Southern Blade/Fin COMPLETED																														
High Level Glazing - Café Area																														
Structural Steel, Sub frame Installation - incl WPM	Yellow	Yellow	Yellow	Yellow	Yellow			Yellow	Yellow	Yellow	Yellow	Yellow																		
Aluminium frames installation / glass install (AWAITING UQ - GLASS APPROVAL)										Yellow	Yellow				Yellow	Yellow	Yellow	Yellow	Yellow			Yellow	Yellow	Yellow	Yellow	Yellow			5-Oct-23	
Electrical lighting installation to glazing framework																										Yellow	Yellow			
High Level Glazing - Small Balcony Area																														
Structural Steel, Sub frame Installation - incl WPM	Yellow	Yellow	Yellow	Yellow	Yellow			Yellow	Yellow	Yellow	Yellow	Yellow			Yellow	Yellow														
Aluminium head and Glazing installation																Yellow	Yellow	Yellow	Yellow			Yellow	Yellow	Yellow	Yellow	Yellow			5-Oct-23	