

**UQ High St - Lookahead (NIA 008)  
issued 08/09/2023**

**Legend:**

**ORANGE** = Extent of installed Gantry

**PINK** = Scaffold Access

**BLUE** = Stretcher stair (Scaffold Access)

**GREEN** = L4 FACADE WORKS

**RED** = L4 BALCONY WORKS



**Works within Scaffold Zone:**

- Level 4 Facade Works (**GREEN**) - Column & Parapet framing and install from 11/09/2023 to 15/09/2023
- Level 4 Balcony Parapet works (**RED**) - 11/09/2023 to 13/09/2023 - L4 Balcony area to be closed until balcony works completion. Exclusion zone to carpark space below (1x space) - moderate noise during works & trades working at heights.
- Signage rewiring (**PINK**) - 11/09/2023 - little to no noise during works
- Scaffold dismantle (**PINK**, nightworks) to occur from 18/09/2023 to 22/09/2023
- As scaffold dismantled, Panel installation + silicone works occurs during dayworks from 18/09/2023 to 22/09/2023 (**PINK+BLUE**)
- **Forecast Completion Date = 27/10/2023**