

**Area of works**

Produced by: Kevin Zwolsman

	18/09/2023	19/09/2023	20/09/2023	21/09/2023	22/09/2023	23/09/2023	24/09/2023	25/09/2023	26/09/2023	27/09/2023	28/09/2023	29/09/2023	30/09/2023	1/10/2023	2/10/2023	3/10/2023	4/10/2023	5/10/2023	6/10/2023	7/10/2023	8/10/2023	9/10/2023	10/10/2023	11/10/2023	12/10/2023	13/10/2023	14/10/2023	15/10/2023	Forecast Completion Date		
UQ BRISBANE PACKAGE- PACE BUILDING	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	
<b>Lecture Theatre COMPLETED</b>																															
<b>Cornwall St Southern Blade/Fin COMPLETED</b>																															
<b>Cornwall St Main Entrance</b>																															
Top level of scaffold removal (NOTE: STAGED REMOVAL)																															
Cladding installation																															
<b>High Level Glazing - Café Area</b>																															
Sub frame Installation - incl WPM																															
Aluminium frames installation																															
Glass install to Level 8																															
Electrical lighting (BT direction remove existing to allow waterproofing membrane to be installed to posts)																															
Scaffold removal and reinstate curtain wall glass where ties removed																															
<b>High Level Glazing - Small Balcony Area</b>																															
Structural Steel, Sub frame Installation - incl WPM																															
Aluminium frames installation																															
Glazing lift (purple shaded) and installation of glass																															
Electrical lighting installation to columns																															
Scaffold removal																															

13/10/2023

20/10/2023

20/10/2023

GLAZING DELIVERY VIA GOODS LIFT

GLAZING CRANE LIFT