

UQ PACE - Lookahead (NIA 009)
issued 22/09/2023

Lecture Theatre - Complete

**Cornwall Street
Southern Blade/Fin
- Complete.**

Built Storage area

Cornwall Street Main Entrance
Cladding installation from 25/09/2023
to 5/10/2023
Moderate, intermittent levels of noise
during works
Completion due 13/10/23

Level 6 Glazing
Structural Steel & subframe install
- 25/9/23 to 29/9/23
Glazing installation - 29/9/23 to
6/10/23
All noisy works to be completed
from 5-8am. Moderate,
intermittent noise for remainder of
works
Completion due 20/10/23

**Level 6 Glazing (Small Balcony &
Roof)**
Glazing frame install - 25/9/23 to
27/9/23
Glazing delivery & crane lift - 28/9/23
Glazing installation - 28/9/23 to 6/10/23
All noisy works to be completed from
5-8am.
Moderate, intermittent noise for
remainder of works.
Completion due 20/10/23

