

# UQ High St - Lookahead (NIA 009) issued 22/09/2023

## Legend:

ORANGE = Extent of installed Gantry

PINK = Scaffold Access

BLUE = Stretcher stair (Scaffold Access)

GREEN = blade wall works



## High St Works:

- Scaffold dismantle & Panel installation (PINK, dayworks) to occur from 25/09/2023 to 27/09/2023.
- Sun shades to be reinstalled (PINK, dayworks) from EWP on 26/09/2023 to 6/10/2023. Moderate, intermittent noise during works with EWP in closed lane with traffic control, exclusion zones & gantry in place for works.
- Blade wall above driveway entry (GREEN, dayworks) to occur from 28/09/2023 to 2/10/2023. Minor silicone finishing works with little to no noise during works. Driveway to be managed by Built with exclusion zone and spotters. Access/egress via driveway will be maintained.
- Forecast Completion Date = 19/10/2023