

UQ High St - Lookahead (NIA 010) issued 6/10/2023

Legend:

ORANGE = Extent of installed Gantry

BLUE = Stretcher stair (Scaffold Access)

RED = Courtyard Signage install



High St Works:

- Removal of Hoarding = 11th October 2023 (Night works) - **ORANGE AREA**
- Removal of Gantry = 12th October 2023 (Nightworks) - **ORANGE AREA**
- install of courtyard signage (via EWP) = 19th to 20th October 2023 - **RED AREA**
- Balcony works to Level 4 from 20th to 27th October 2023 - **GREEN AREA**
- Site Clean continuing from 9th October to 20th October 2023
- **Forecast Completion Date @ 74 High St = 27th October 2023**