

UQ PACE - Lookahead (NIA 010)
issued 06/10/2023

Lecture Theatre - Complete

**Cornwall Street
Southern Blade/Fin
- Complete.**

Built Storage area

Cornwall Street Main Entrance
Minor defect rectification from
9/10/23 to 11/10/23
Completion due 12/10/23

Level 6 Glazing (CAFE)
Remaining glass install - 9/10/23
Lighting install - 9/10/23 to
12/10/23
Scaffold removal from 13/10/23
to 16/10/23
Completion due 27/10/23

**Level 6 Glazing (Small Balcony &
Roof)**
Glazing frame & glazing installation -
9/10/23 to 10/10/23
Lighting works from 9/10/23 to 12/10/23
Scaffold removal from 13/10/23 to
18/10/23
All noisy works to be completed from
5-8am.
Moderate, intermittent noise for
remainder of works.
Completion due 27/10/23

